




Engineering Project List

Project Phase : 2 - Bidding (1)

Title	Highland Park Cemetery Irrigation Improvements 2019
Description	Providing new irrigation for Highland Park Cemetery Block E.
Project Phase	2 - Bidding
Current Status	Work is ongoing.
Funding Source	
Bid Date	6/25/2019
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	 Ethan Yonker
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Chalk Buttes Landscaping
Contractor Amount	\$105,732.47
Final Completion Date	11/8/2019

Project Phase : 3 - Construction (40)

Title	2018-2019 Internal Waterline Replacements
Description	Project is for the replacement of water lines in several locations by City crews.
Project Phase	3 - Construction
Current Status	Permit to construct has been received. Work is ongoing.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	 Ethan Yonker
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Casper Public Utilities
Contractor Amount	N/A
Final Completion Date	

Title	2019 CRL Survey
Description	The City of Casper Regional Landfill (CRL) annual flight to determine annual waste volume changes that occur in all active landfill cells as required by the lifetime permit authorized by the WDEQ/SHWD.
Project Phase	3 - Construction
Current Status	2019 CRL completed. JKC processing flight data and deliverables. Transfer Station flight to occur upon completion of Baler Building site work.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	12/17/2018
Project Engineer	 Alex Sveda
Consultant Name	JKC Engineering
Consultant Amount	\$14,800.00
Contractor Name	NA
Contractor Amount	NA
Final Completion Date	

Title	2020 Water System Master Plan
Description	Revise Water System Master Plan for the City of Casper portion of the water system.
Project Phase	3 - Construction
Current Status	Kick-Off Meeting was August 1st. CEPI is gathering info and moving toward first technical memo. Next meeting in middle or late September.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	■ Scott Baxter
Consultant Name	CEPI
Consultant Amount	\$197,500
Contractor Name	
Contractor Amount	
Final Completion Date	

Title	Balefill Annual Monitoring & Reporting
Description	The work includes water quality and methane emissions monitoring and reporting as part of the Wyoming Department of Environmental Quality, Solid Hazardous Waste Division (WDEQ/SHWD) Balefill Closure Permit, Permit Number 10.070 for the Closed Balefill.
Project Phase	3 - Construction
Current Status	Work On-Going. Second quarter 2019 methane results report for the Casper Balefill submitted to WDEQ/SHWD on 6/26/19.
Funding Source	Funding will be from the City's Balefill Fund reserves and reimbursed by the WDEQ's Landfill Remediation Program.
Bid Date	
Award Date	3/6/2018
Notice of Award	
Notice to Proceed	3/6/2018
Project Engineer	■ Alex Sveda
Consultant Name	Golder Associates
Consultant Amount	\$324,901
Contractor Name	N/A
Contractor Amount	N/A
Final Completion Date	

Title	City Hall Flooring
Description	Removal of existing carpet and tile, polishing of concrete flooring and installation of new carpet and base in City Hall lobby.
Project Phase	3 - Construction
Current Status	Waiting on carpet transitions from Don's Mobile Carpet.
Funding Source	
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	■ Andrew Colling
Consultant Name	Stateline No. 7 Architects
Consultant Amount	\$19,500
Contractor Name	Polished Concrete of Wyoming & Don's Mobile Carpet
Contractor Amount	\$30,770 & \$7,925
Final Completion Date	4/30/2019

Title	CRL Equipment GPS
Description	Procurement & Installation of GPS on landfill equipment: compactors, grader and dozer.
Project Phase	3 - Construction
Current Status	Preconstruction meeting held on 7/2/19. Equipment installations scheduled to be completed on 7/9.
Funding Source	Solid Waste New Heavy Equipment
Bid Date	
Award Date	5/7/2019
Notice of Award	5/8/2019
Notice to Proceed	
Project Engineer	■ Alex Sveda
Consultant Name	WWC Engineering
Consultant Amount	\$1,600
Contractor Name	RDO Equipment Company
Contractor Amount	\$168,700.00
Final Completion Date	7/24/2019

Title	GCCS Long-Term Operation & Maintenance
Description	5-year operation and maintenance of the 2017-installed Gas Collection and Control System at the Casper Balefill.
Project Phase	3 - Construction
Current Status	Work on-going.
Funding Source	FY16 Balefill Fund Reserves and will be eligible for 100% reimbursement under the State of Wyoming's landfill remediation program.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	3/7/2018
Project Engineer	Alex Sveta
Consultant Name	Peak Geosolutions
Consultant Amount	\$391,517
Contractor Name	NA
Contractor Amount	NA
Final Completion Date	

Title	George Tani Parking Lot Drainage
Description	Repairs to existing drainage to George Tani Parking Lot.
Project Phase	3 - Construction
Current Status	Paving completed. ISCO completing punchlist items.
Funding Source	30-310000-57302018607102 FY18301N18068
Bid Date	
Award Date	4/16/2019
Notice of Award	4/17/2019
Notice to Proceed	4/25/2019
Project Engineer	Alex Sveta
Consultant Name	WWC Engineering
Consultant Amount	\$19,000
Contractor Name	ISCO
Contractor Amount	\$110,620.20
Final Completion Date	6/12/2019

Title	Heritage Hills Reclamation
Description	Project is for the reclamation of disturbed ground and repair and clean up of erosion damage.
Project Phase	3 - Construction
Current Status	Contractor expects to complete all work this month.
Funding Source	Bond Claim
Bid Date	
Award Date	9/18/2018
Notice of Award	
Notice to Proceed	
Project Engineer	Ethan Yonker
Consultant Name	In- House
Consultant Amount	N/A
Contractor Name	Big West Landscaping
Contractor Amount	\$88,259.00
Final Completion Date	4/30/2020

Title	Solid Waste and Service Center SWPPP and SPCCP Annual Inspections
Description	The work includes an annual review of storm water and spill prevention controls, an update and report to WDEQ with revised storm water pollution prevention plans and staff training as required by the City's WDEQ Storm water Permit.
Project Phase	3 - Construction
Current Status	Work On-Going. 2018 Inspection Report submitted.
Funding Source	Funding will be provided from FY18 Balefill Fund Reserves.
Bid Date	
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	Alex Sveta
Consultant Name	Edge Engineering Group
Consultant Amount	\$11,455.00
Contractor Name	N/A
Contractor Amount	N/A
Final Completion Date	

Title	Solid Waste Annual Title V Reporting
Description	Work includes air emissions monitoring and reporting under its Wyoming Department of Environmental Quality, Air Quality Division (WDEQ/AQD) Casper Regional Solid Waste Facility Operating Permit Number 3-2-183.
Project Phase	3 - Construction
Current Status	Work On-Going. Semiannual monitoring report under submitted to WDEQ/AQD on 7/31/19.
Funding Source	Funding will be from the City's Balefill Fund reserves and partially reimbursed by the WDEQ's Landfill Remediation Program.
Bid Date	
Award Date	3/6/2018
Notice of Award	3/6/2018
Notice to Proceed	3/6/2018
Project Engineer	■ Alex Sveda
Consultant Name	Golder Associates
Consultant Amount	\$87,630.00
Contractor Name	N/A
Contractor Amount	N/A
Final Completion Date	

Title	Luminaire Services
Description	Project is for maintenance of City owned Luminaires, at the request of the Traffic Department.
Project Phase	3 - Construction
Current Status	Contract renewal for the 19-20 contract period has been completed.
Funding Source	Traffic other contractual
Bid Date	7/26/2016
Award Date	9/6/2016
Notice of Award	9/8/2016
Notice to Proceed	6/21/2018
Project Engineer	■ Ethan Yonker
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Atlantic Electric, Inc.
Contractor Amount	\$35,975.00
Final Completion Date	6/30/2020

Title	"K" Street Rehabilitation Phase I
Description	Street, Utility and sidewalk work on K Street from Center St to Grant St including.
Project Phase	3 - Construction
Current Status	Work for Phase I Complete. 71 Construction to complete punchlist items from that were incomplete from Hedquist Construction Work.
Funding Source	Funding will be from a Mineral Royalties Grant issued by the Wyoming State Loans and Investments Board, Water Fund Reserves allocated in FY17 to water repairs, Sewer Fund Reserves allocated in FY16 to sanitary sewer repairs and Optional 1 Cent #15 Sales Tax funds allocated to Arterial and Collector Street Improvements.
Bid Date	2/7/2017
Award Date	8/7/2018
Notice of Award	8/8/2018
Notice to Proceed	8/27/2018
Project Engineer	■ Alex Sveda
Consultant Name	WWC Engineering
Consultant Amount	\$353,000 (\$180,000 Design, \$173,000 Phase 1 CA)
Contractor Name	71 Construction
Contractor Amount	\$859,340
Final Completion Date	5/7/2019

Title	Sam H. Hobbs WWTF Emergency Generator
Description	Project includes the installation of a new 2.0 KW emergency generator to be installed at the Wastewater Treatment Plant.
Project Phase	3 - Construction
Current Status	ITC continues to troubleshoot the transformer and wiring to detect the source of the faults encountered during start up. Plant has been removed from generator power and is back on utility power until ITC can properly address all faulting issues.
Funding Source	SRF Funding for Emergency Power Project
Bid Date	2/28/2017
Award Date	5/16/2017
Notice of Award	5/17/2017
Notice to Proceed	6/26/2017
Project Engineer	■ Terry Cottenoir
Consultant Name	ARCADIS
Consultant Amount	\$229,000.00
Contractor Name	ITC
Contractor Amount	\$2,067,700.00
Final Completion Date	9/2/2019


Title	2018 Baler Bag Procurement
Description	Procurement of Baler Bags for Casper Regional Landfill.
Project Phase	3 - Construction
Current Status	Two (2) shipment deliveries to be delivered November 2019.
Funding Source	Operating supplies account of the Balefill Fund.
Bid Date	1/25/2018
Award Date	2/20/2018
Notice of Award	2/21/2018
Notice to Proceed	3/19/2018
Project Engineer	■ Alex Sveda
Consultant Name	Ten-E Packaging
Consultant Amount	\$6,320.00
Contractor Name	Global Packaging Services
Contractor Amount	\$219,520.00
Final Completion Date	


Title	Casper Fire-EMS Station #5
Description	Project is for design and construction of a new Fire Station #5 at the intersection of Landmark Drive and Pay it Forward
Project Phase	3 - Construction
Current Status	Punchlist work has been completed and the project is in warranty.
Funding Source	Optional One Cent #15
Bid Date	2/15/2018
Award Date	3/6/2018
Notice of Award	3/8/2018
Notice to Proceed	3/21/2018
Project Engineer	■ Ethan Yonker
Consultant Name	GSG
Consultant Amount	\$261,726.00
Contractor Name	Caspar Building Systems
Contractor Amount	\$2,985,212.00
Final Completion Date	2/25/2019


Title	Baler Building/MRF Expansion
Description	Project includes addition to the Baler Building, construction of a materials recovery facility, site work, and misc. remodel work in and around the Baler Building.
Project Phase	3 - Construction
Current Status	Working on finishes, windows, and doors.
Funding Source	Funding for this project will be from a State Loan Investment Board (SLIB) Loan, and Balefill and Refuse Collection Funds.
Bid Date	3/13/2018
Award Date	4/3/2018
Notice of Award	4/4/2018
Notice to Proceed	5/21/2018
Project Engineer	■ Ethan Yonker
Consultant Name	Hein Bond
Consultant Amount	\$673,200.00
Contractor Name	Caspar Building Systems, Inc.
Contractor Amount	\$7,030,643.00
Final Completion Date	8/14/2019

Title	Begonia Lift Station Upgrades
Description	Replacement of pumps and cleaning of force main line.
Project Phase	3 - Construction
Current Status	Project sub comp was 4/5/19. Punch-list is to be done by 9/10/19. Sorting out LD's needs a detailed request from Treto to quantify extra work items and time requested.
Funding Source	Sewer Fund Reserves
Bid Date	4/19/2018
Award Date	5/15/2018
Notice of Award	5/18/2018
Notice to Proceed	5/30/2018
Project Engineer	■ Scott Baxter
Consultant Name	In-House
Consultant Amount	
Contractor Name	Treto Construction
Contractor Amount	\$155,325.00
Final Completion Date	11/12/2018

Title	Midwest Avenue Reconstruction - Elm to David
Description	Project is for the reconstruction of Midwest Avenue from Elm to David Street.
Project Phase	3 - Construction
Current Status	Work in the roadway is ongoing between Ash and Elm and at the Elm Street Intersection. Waterline and Storm Sewer Work on Elm to be completed in September. With work outside of the roadway ongoing.
Funding Source	1%14 funds allocated to the project, water and sewer funds, pathway improvement funds, with the balance coming from FY18 1%15 Misc. Arterials & Collectors funds
Bid Date	7/17/2018
Award Date	
Notice of Award	8/13/2018
Notice to Proceed	11/7/2018
Project Engineer	 Ethan Yonker
Consultant Name	WWC Engineering
Consultant Amount	207,200.00
Contractor Name	Treto Construction, LLC
Contractor Amount	\$2,511,700.00
Final Completion Date	9/27/2019

Title	2018 Arterials & Collectors
Description	Water, sewer, concrete and re-surfacing of 15th Street between South Wolcott and Oakcrest. Water, sewer, concrete and re-surfacing of 5th between Conwell & McKinley. Water, sewer, concrete and re-surfacing of Jackson Street between 2nd & 5th.
Project Phase	3 - Construction
Current Status	Construction complete, awaiting walk-through and punch-list completion.
Funding Source	Water Fund Reserves, Sewer Fund Reserves and Optional 1%#15 Sales Tax funds allocated to FY18 Arterial and Collector Street Improvements.
Bid Date	7/30/2018
Award Date	8/21/2018
Notice of Award	8/23/2018
Notice to Proceed	9/10/2018
Project Engineer	 Andrew Colling
Consultant Name	ECS Engineers
Consultant Amount	\$165,443
Contractor Name	Knife River
Contractor Amount	\$1,649,761.80
Final Completion Date	8/15/2019

Title	Landfill Compost Yard Equipment Building Heat
Description	Installation of radiant heating, roofing replacement and roof insulation at Solid Waste Compost Equipment Building. Scalehouse roofing insulation included in project.
Project Phase	3 - Construction
Current Status	Gas Service remains to be installed to Compost Building. COR for additional time to install metal paneling on Scalehouse ceiling being processed approved at July 2 Council Meeting.
Funding Source	Compost Yard Improvements Funds.
Bid Date	10/25/2018
Award Date	11/20/2018
Notice of Award	11/21/2018
Notice to Proceed	12/14/2018
Project Engineer	 Alex Sveda
Consultant Name	West Plains Engineering
Consultant Amount	\$8,500
Contractor Name	Caspar Building Systems
Contractor Amount	\$158,108
Final Completion Date	

Title	Citywide Pavement Condition Index Survey
Description	A Contract for Professional Services for IMS to survey and report the pavement condition of the streets within the City of Casper.
Project Phase	3 - Construction
Current Status	A conference call with the Consultant was held on 9/3/19 to review the draft analysis of the survey.
Funding Source	MPO Planning Funds and 1%#15
Bid Date	11/7/2018
Award Date	12/4/2018
Notice of Award	12/5/2018
Notice to Proceed	1/2/2019
Project Engineer	 Terry Cottenoir
Consultant Name	Infrastructure Management Services
Consultant Amount	\$77,992.00
Contractor Name	N/A
Contractor Amount	N/A
Final Completion Date	8/30/2019

Title	North Platte River Exposed Waterline
Description	An exposed transmission main has been found in an eroded portion of the bank west of the WTP. Waterline needs to be relocated, unless the bank can be stabilized and the waterline covered properly.
Project Phase	3 - Construction
Current Status	71 Construction is preparing for construction in Fall 2019. Processed a change order for re-charge channel piping upstream near the WTP.
Funding Source	Water Funds.
Bid Date	11/27/2018
Award Date	12/18/2018
Notice of Award	12/18/2018
Notice to Proceed	12/26/2018
Project Engineer	■ Scott Baxter
Consultant Name	In-House
Consultant Amount	
Contractor Name	71 Construction
Contractor Amount	\$380,788.71
Final Completion Date	11/15/2019

Title	Casper SWF Landfill Compactors Building
Description	Arch building to simply store large sheep's foot compactors which damage the concrete floor on standard, existing buildings.
Project Phase	3 - Construction
Current Status	Building delivered. Got revised foundation design. CO#1 approved on September 3rd. Pre-Construction Meeting this week then start with excavation and foundation forms.
Funding Source	Solid Waste
Bid Date	1/8/2019
Award Date	2/19/2019
Notice of Award	2/22/2019
Notice to Proceed	3/18/2019
Project Engineer	■ Scott Baxter
Consultant Name	Pillar Structural Engineers
Consultant Amount	
Contractor Name	Western Plains Landscaping
Contractor Amount	\$79,500
Final Completion Date	11/29/2019

Title	Water Treatment Plant SCADA Improvements
Description	Design and CA contract for the design of a new SCADA system for the CWRWS has been awarded by CWRWS to HDR Engineering, Inc.
Project Phase	3 - Construction
Current Status	Notice to Proceed has been issued, HOA is working on programming components prior to installation.
Funding Source	
Bid Date	1/29/2019
Award Date	2/19/2019
Notice of Award	2/19/2019
Notice to Proceed	4/16/2019
Project Engineer	■ Ethan Yonker
Consultant Name	HDR Engineering, Inc.
Consultant Amount	\$430,650.00
Contractor Name	HOA Solutions, Inc.
Contractor Amount	\$1,392,816.00
Final Completion Date	5/30/2020

Title	Verda James Pedestrian Overpass
Description	Replacement of Verda James pedestrian overpass.
Project Phase	3 - Construction
Current Status	Construction complete. Awaiting walk-through and completion of punch-list items.
Funding Source	Overpass Repairs
Bid Date	2/13/2019
Award Date	3/19/2019
Notice of Award	3/20/2019
Notice to Proceed	4/30/2019
Project Engineer	■ Andrew Colling
Consultant Name	Lower & CO, PC
Consultant Amount	\$20,000
Contractor Name	Transmission Distribution Services
Contractor Amount	\$387,508.86
Final Completion Date	9/14/2019

Title	2019 CPU Asphalt Repair
Description	Contract includes furnishing and installing asphalt and base course materials and other related work based on scheduled in-house waterline replacement as well as water main breaks that may occur.
Project Phase	3 - Construction
Current Status	Construction.
Funding Source	Water Fund
Bid Date	2/21/2019
Award Date	3/19/2019
Notice of Award	3/20/2019
Notice to Proceed	4/15/2019
Project Engineer	■ Andrew Colling
Consultant Name	In-House
Consultant Amount	\$0
Contractor Name	Wayne Coleman Construction
Contractor Amount	\$283,520
Final Completion Date	

Title	Wardwell Tank Repairs
Description	Repair of the roof and cathodic protection system.
Project Phase	3 - Construction
Current Status	Submittals done. WDEQ Permit was mailed. Work started this week and should be done over the course of approximately 3 weeks.
Funding Source	CWRWS Water Fund Reserves
Bid Date	3/7/2019
Award Date	3/19/2019
Notice of Award	3/19/2019
Notice to Proceed	4/16/2019
Project Engineer	■ Scott Baxter
Consultant Name	HDR Engineering
Consultant Amount	70,515
Contractor Name	Great Plains Structures
Contractor Amount	\$458,000
Final Completion Date	10/11/2019

Title	FY19 Residential Streets Improvements
Description	Project consists of cold milling and installation of a new asphalt overlay and adjustment of utilities on W 53rd St from S Oak St to Casper Mountain Rd, Amherst Ave from Fairdale Ave to S Beverly St, and Eastbrook Ave from Glendale Ave to E 21st St.
Project Phase	3 - Construction
Current Status	Project is substantially complete. Knife River is addressing punch list items. CO#2 for final quantity adjustment and additional work is expected to be presented to Council on 9/17/19.
Funding Source	1%#15
Bid Date	3/12/2019
Award Date	4/2/2019
Notice of Award	4/3/2019
Notice to Proceed	4/29/2019
Project Engineer	■ Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Knife River
Contractor Amount	\$547,657.00
Final Completion Date	8/7/2019

Title	Bryan Stock Trail and Metro Road Improvements
Description	Reconstruction of the Bryan Stock Trail and Metro Road intersection. Overlay of Metro Road from Bryan Stock Trail to Station Road.
Project Phase	3 - Construction
Current Status	Working on grading on Bryan Stock Trail. Metro road grading, and bottom lift has been completed. Final paving to be completed at the beginning of September.
Funding Source	
Bid Date	4/16/2019
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	■ Ethan Yonker
Consultant Name	In House
Consultant Amount	N/A
Contractor Name	Ramshorn Construction
Contractor Amount	\$685,091.25
Final Completion Date	9/13/2019

Title	2019 West 13th Street Improvements
Description	Street rehabilitation or reconstruction between CY Avenue and McKinley Street.
Project Phase	3 - Construction
Current Status	Phase 1 done. Phase 2 began July 31 and concrete is nearly done. Milling is scheduled for September 10-11. Project will likely be done by September 20.
Funding Source	Optional 1% Sales Tax
Bid Date	4/17/2019
Award Date	5/7/2019
Notice of Award	5/8/2019
Notice to Proceed	5/13/2019
Project Engineer	■ Scott Baxter
Consultant Name	In-House
Consultant Amount	
Contractor Name	Ramshorn Construction
Contractor Amount	934,086.00
Final Completion Date	11/30/2019

Title	North Beverly Street Improvements
Description	Replacement of concrete surfacing along North Beverly Street from Yellowstone Highway to East 'E' Street
Project Phase	3 - Construction
Current Status	Replacing curb and gutter, sidewalk and approaches.
Funding Source	Arterials & Collectors
Bid Date	4/18/2019
Award Date	5/7/2019
Notice of Award	5/8/2019
Notice to Proceed	6/18/2019
Project Engineer	■ Andrew Colling
Consultant Name	CEPI
Consultant Amount	\$90,000
Contractor Name	Treto Construction
Contractor Amount	\$932,250
Final Completion Date	10/15/2019

Title	Jackson and 8th Sewer Repairs
Description	Installation of 320 feet of new sanitary sewer PVC main and abandoning existing sanitary sewer vitrified clay pipe mains near Jackson and 8th Streets
Project Phase	3 - Construction
Current Status	Sanitary Sewer work complete.
Funding Source	Sewer Fund Reserves
Bid Date	4/30/2019
Award Date	5/21/2019
Notice of Award	5/22/2019
Notice to Proceed	5/29/2019
Project Engineer	■ Alex Sveda
Consultant Name	In House
Consultant Amount	In House
Contractor Name	71 Construction
Contractor Amount	\$97,981
Final Completion Date	7/26/2019

Title	West Casper Zone II Water System Improvements
Description	New 12" water transmission main from the Wolf Creek area to Coates Road pump station to extend water service to potential customers west of Casper.
Project Phase	3 - Construction
Current Status	Work was to begin approximately September 3rd. Need a revised schedule.
Funding Source	State of Wyoming (WWDC) - 67% Water Fund Reserves - 33%
Bid Date	5/14/2019
Award Date	6/4/2019
Notice of Award	6/7/2019
Notice to Proceed	7/23/2019
Project Engineer	■ Scott Baxter
Consultant Name	WLC Engineering
Consultant Amount	\$302,800
Contractor Name	Treto Construction
Contractor Amount	\$1,175,880
Final Completion Date	5/29/2020

Title	2.6m Gallon Tank Recoating
Description	Recoating of interior and exterior of backwash tank at Water Treatment Plant.
Project Phase	3 - Construction
Current Status	Shut down to recommend structural repairs.
Funding Source	Improvements other than buildings
Bid Date	5/15/2019
Award Date	5/21/2019
Notice of Award	5/21/2019
Notice to Proceed	6/5/2019
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House
Consultant Amount	
Contractor Name	Riley Industrial
Contractor Amount	\$715,584
Final Completion Date	

Title	City Facilities Door Upgrades
Description	The project consists of upgrading the doors at multiple City Facilities to include City Identification Badge scanner for access.
Project Phase	3 - Construction
Current Status	LONG Building Technologies is expected to begin installation of new access control system on September 16, 2019.
Funding Source	Balefill Technologies, Marathon Building and Lot Security, and Technologies
Bid Date	5/28/2019
Award Date	6/18/2019
Notice of Award	6/19/2019
Notice to Proceed	7/29/2019
Project Engineer	<input type="checkbox"/> Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	LONG Building Technologies
Contractor Amount	\$125,026.00
Final Completion Date	11/1/2019

Title	2019 Platte River Trails Replacements
Description	Replacement of approximately 3,000' of asphalt pathway along North Platte River trail system.
Project Phase	3 - Construction
Current Status	Construction starting 9/9/19.
Funding Source	1%15
Bid Date	5/30/2019
Award Date	6/18/2019
Notice of Award	6/19/2019
Notice to Proceed	8/22/2019
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House
Consultant Amount	\$0
Contractor Name	Crown Construction
Contractor Amount	\$142,150
Final Completion Date	

Title	North Park Tank Exterior Painting
Description	Surface prep and recoating of exterior surfaces of North Park water storage tank.
Project Phase	3 - Construction
Current Status	Contractor performing surface blast and priming.
Funding Source	Water Funds
Bid Date	6/5/2019
Award Date	
Notice of Award	6/19/2019
Notice to Proceed	8/1/2019
Project Engineer	<input type="checkbox"/> Andrew Colling
Consultant Name	In-House
Consultant Amount	\$0
Contractor Name	Carr Coatings
Contractor Amount	\$220,000
Final Completion Date	

Title	2019 Solid Waste Asphalt Improvements
Description	Furnishing and installing new asphalt surfacing at the CoMB Building and Equipment Storage Building at CRL.
Project Phase	3 - Construction
Current Status	Wayne Coleman Construction mobilized on site and began construction activities on 9/3/19.
Funding Source	Balefill
Bid Date	6/18/2019
Award Date	7/2/2019
Notice of Award	7/3/2019
Notice to Proceed	8/12/2019
Project Engineer	<input checked="" type="checkbox"/> Terry Cottenoir
Consultant Name	In-House
Consultant Amount	N/A
Contractor Name	Wayne Coleman Construction, Inc.
Contractor Amount	\$248,307.00
Final Completion Date	10/4/2019

Title	North Platte River Restoration - 1st Street
Description	North Platte River restoration from Poplar Street bridge moving downstream, past 1st Street bridge, and down to the railroad bridge.
Project Phase	3 - Construction
Current Status	Need turbidity permit. Award to Shamrock August 20. Construction starts late September or early October.
Funding Source	Various grant funds.
Bid Date	7/25/2019
Award Date	
Notice of Award	
Notice to Proceed	
Project Engineer	<input checked="" type="checkbox"/> Scott Baxter
Consultant Name	Stantec & Golder
Consultant Amount	\$262,243
Contractor Name	Shamrock Environmental Corporation
Contractor Amount	\$3,061,635.90
Final Completion Date	5/31/2020

 Add new item